

[illegible]

[illegible]

		Current				2023												2024							
Activity description	Durn	Start	Finish	Float	June	July	August	September	October	November	December	January	February	March	April										
0052 - Steel roof structure	30	13 Sep 23	25 Oct 23	0																					
0053 - Paint roof structure	18	06 Oct 23	31 Oct 23	4																					
0054 - Install box gutter	5	05 Oct 23	11 Oct 23	17																					
0055 - Insulation & roof sheeting	15	24 Oct 23	13 Nov 23	0																					
0056 - Install entrance canopy	10	13 Nov 23	24 Nov 23	18																					
0057 - Side Sheeting	15	30 Oct 23	17 Nov 23	1																					
0058 - Flashings Trimmings & downpipes	15	14 Nov 23	04 Dec 23	17																					
0059 - FINISHES	122	14 Sep 23	26 Mar 24	0																					
0060 - GROUND FLOOR	122	14 Sep 23	26 Mar 24	0																					
0061 - AREA WET TRADES & 1ST FIXES	36	14 Sep 23	03 Nov 23	6																					
0062 - First access from structure	1	14 Sep 23	14 Sep 23	17																					
0063 - Last Access from structure	1	26 Oct 23	26 Oct 23	6																					
0064 - Brickwork	25	02 Oct 23	03 Nov 23	6																					
0065 - Plumbing 1st fix	25	02 Oct 23	03 Nov 23	6																					
0066 - Electrical cable + wire ways	25	02 Oct 23	03 Nov 23	6																					
0067 - Sprinklers 1st fix	25	02 Oct 23	03 Nov 23	6																					
0068 - SPECIALIST FLOOR	20	14 Nov 23	11 Dec 23	0																					
0069 - Prep for Surface beds	10	14 Nov 23	27 Nov 23	0																					
0070 - Specialist polished floor	15	21 Nov 23	11 Dec 23	0																					
0071 - FINAL FIX SERVICES	15	12 Dec 23	22 Jan 24	0																					
0072 - Electrical final fix	15	12 Dec 23	22 Jan 24	0																					
0073 - HVAC Final fix	15	12 Dec 23	22 Jan 24	0																					
0074 - Fire final fix	15	12 Dec 23	22 Jan 24	0																					
0075 - BASKETBALL COURT	20	23 Jan 24	19 Feb 24	0																					
0076 - Floor Finishes by specialist	20	23 Jan 24	19 Feb 24	0																					
0077 - FINISHES	25	20 Feb 24	26 Mar 24	0																					
0078 - Install courtside seating	10	20 Feb 24	04 Mar 24	0																					
0079 - Install heavy duty basketball hoops	5	05 Mar 24	11 Mar 24	0																					
0080 - Clean & Snag	10	12 Mar 24	26 Mar 24	0																					
0081 - FACADES	38	05 Dec 23	15 Feb 24	17																					
0082 - PLASTER + PAINT	38	05 Dec 23	15 Feb 24	17																					
0083 - Plaster	15	05 Dec 23	15 Jan 24	17																					
0084 - Paint	15	16 Jan 24	05 Feb 24	17																					
0085 - Remove facade scaffold	6	06 Feb 24	13 Feb 24	17																					
0086 - Finishes at scaffolded areas	5	09 Feb 24	15 Feb 24	17																					
0087 - EXISTING CHANGEROOMS	101	15 Sep 23	26 Feb 24	20																					
0088 - MALE CHANGEROOM	81	15 Sep 23	29 Jan 24	20																					
0089 - DEMOLITIONS	14	15 Sep 23	05 Oct 23	41																					
0090 - Hoarding & protection of areas	4	15 Sep 23	20 Sep 23	41																					
0091 - Cleaning and clearing existing	3	21 Sep 23	26 Sep 23	41																					
0092 - Remove flooring	2	22 Sep 23	26 Sep 23																						

Activities: As per screen

[illegible]

					2023												2024																																			
					June			July			August			September			October			November			December			January			February			March			April																	
					2	9	16	23	30	7	14	21	28	4	11	18	25	1	8	15	22	29	6	13	20	27	3	10	17	24	1	8	15	22	29	5	12	19	26	2	9	16	23	1	8	15	22	29	5	12	19	26
Activity description	Durn	Start	Finish	Float																																																
0158 - FINISHES	36	08 Jan 24	26 Feb 24	20																																																
0159 - Access from brickwork	1	08 Jan 24	08 Jan 24	20																																																
0160 - Plumbing 1st fix to walls	11	08 Jan 24	22 Jan 24	20																																																
0161 - Plaster patching	9	12 Jan 24	24 Jan 24	20																																																
0162 - Wall tiling	9	19 Jan 24	31 Jan 24	20																																																
0163 - Floor tiling	8	26 Jan 24	06 Feb 24	20																																																
0164 - Install vanity slabs	8	01 Feb 24	12 Feb 24	23																																																
0165 - Plumbing 2nd fix & ductwork	12	01 Feb 24	16 Feb 24	21																																																
0166 - Hang doors & ironmongery	7	05 Feb 24	13 Feb 24	20																																																
0167 - First paint	8	06 Feb 24	15 Feb 24	20																																																
0168 - Install mirrors & surrounds	6	09 Feb 24	16 Feb 24	20																																																
0169 - Final paint	8	08 Feb 24	19 Feb 24	20																																																
0170 - Fit door furniture	5	14 Feb 24	20 Feb 24	22																																																
0171 - Plumbing final fix	5	14 Feb 24	20 Feb 24	22																																																
0172 - Statutory signage	5	14 Feb 24	20 Feb 24	21																																																
0173 - General signage	5	15 Feb 24	21 Feb 24	21																																																
0174 - Clean + snag	8	15 Feb 24	26 Feb 24	20																																																
0175 - EXTERNAL WORKS	78	27 Oct 23	05 Mar 24	14																																																
0176 - PLANTERS & WALKWAYS	63	27 Oct 23	13 Feb 24	14																																																
0177 - STRIP FOOTINGS	16	27 Oct 23	17 Nov 23	14																																																
0178 - Excavate foundations	10	27 Oct 23	09 Nov 23	14																																																
0179 - FRC foundations	10	01 Nov 23	14 Nov 23	14																																																
0180 - Brickwork in foundations	10	06 Nov 23	17 Nov 23	14																																																
0181 - PLANTERS	47	20 Nov 23	13 Feb 24	14																																																
0182 - Brickwork to planter walls	15	20 Nov 23	08 Dec 23	14																																																
0183 - Bagged plaster to planter walls	5	06 Dec 23	12 Dec 23	14																																																
0184 - Backfill & compact	10	24 Nov 23	07 Dec 23	18																																																
0185 - FRC to falls	10	30 Nov 23	13 Dec 23	18																																																
0186 - Waterproofing	5	10 Jan 24	16 Jan 24	14																																																
0187 - Flood test	5	17 Jan 24	23 Jan 24	14																																																
0188 - Import soil	5	24 Jan 24	30 Jan 24	14																																																
0189 - Landscaping	10	31 Jan 24	13 Feb 24	14																																																
0190 - STORMWATER CHANNELS	15	04 Dec 23	12 Jan 24	36																																																
0191 - Install stormwater drainage incl benching	10	04 Dec 23	15 Dec 23	36																																																
0192 - Install stormwater grids	5	08 Jan 24	12 Jan 24	36																																																
0193 - FENCING	10	16 Jan 24	29 Jan 24	25																																																
0194 - Install fencing	10	16 Jan 24	29 Jan 24	25																																																
0195 - PAVING	10	14 Feb 24	27 Feb 24	14																																																
0196 - Site wide paving	10	14 Feb 24	27 Feb 24	14																																																
0197 - CLEAN & SNAG	5	28 Feb 24	05 Mar 24	14																																																
0198 - Clean + snag	5	28 Feb 24	05 Mar 24	14																																																
0199 - PRACTICAL COMPLETION	1	27 Mar 24	27 Mar 24	0																																																
0200 - Practical Completion	1	27 Mar 24	27 Mar 24	0																																																